

LATEST STATUS OF HON'BLE CM ANNOUNCEMENTS AS ON 1.7.2011

Pending :

Sr. No.	Anno unce ment Code	Date of Announce ment	Place Constituency Block District	Announcement in Brief	Likely date of initiation	Likely date of compl- etion	Latest Status Pending/ In progress/ Completed/ Not feasible	Remarks
1	4162	5.12.2010	Bhuna Distt. Fatehabad	Construction of bus stand at Bhuna	-	-	In Progress	<ul style="list-style-type: none"> • Land measuring 36 Kanal 12 Marla has already been acquired/ transferred for construction of bus stand at Bhuna. This land is in possession of Haryana Roadways. • Drawings of the bus stand stands approved and forwarded to Chief Architect on dated 10.6.2011 for onwards forwarding to PWD (B&R).
2	4036	18.11.2010	Rewari	Bus stand to be constructed and shifted at HUDA Bypass.	-	-	In Progress	<ul style="list-style-type: none"> • Hon'ble Chief Minister has approved the site measuring 20 acre 5 K 16 M land in Sector 12, Rewari • A representation of Sh. Shimbhu Dayal s/o Sh. Ladia Ram, Mohalla Chhipatwara, Rewari has been received through Hon'ble CM regarding site of bus stand. • Deputy Commissioner, Rewari vide letter no. 715/CA-1/C dated 27.6.2011 has been requested that same may be examined on merit and a factual report be submitted.

3	4068	25.12.2010	Nathusari Chopta Ellenabad Distt. Sirsa	Construction of bus stand in Nathusari Chopta	-	-	In Progress	<ul style="list-style-type: none"> • DC, Sirsa vide letter dated 28.3.11 has informed that 3 acre 2 kanal 2 marla land of HSAMB is suitable site for construction of bus stand at Nathusari Chopta. • Chief Administrator, HSAMB has been requested vide letter no. 390/CA-1/C dt. 4.5.2011 has been requested to inform that whether the said land can be transferred to Transport Deptt and inform the rates of land at which the land can be transferred. • Latest reminder issued to Chief Administrator, HSAMB vide letter no. 741/CA-1/C dt. 27.6.2011.
4	4302	27.2.2011	Badshahpur Distt. Gurgaon	Construction of bus stand at Badshahpur	-	-	Pending	<ul style="list-style-type: none"> • Village Panchayat Badshahpur passed resolution no. 73 dt. 7.10.2003 to provide 4 Kanal 6 Marla land on free of cost basis for construction of bus stand in Badshahpur. • The land has not been transferred in the name of Transport Department. DC, Gurgaon vide letter no. 2513 dt. 19.2.2010 has informed that there is no provision for providing Panchayat land on free of cost basis as per Govt. latest instructions. • Now, Gurgaon has become a Municipal Corporation. Therefore, DC, Gurgaon vide letter no. 683/CA-1/C dt.

								24.6.2011 has been requested to take the necessary action for transfer of said land to Transport department.
5	4280	20.2.2011	Gorar Kharkhoda Sonipat Kharkhoda	Bus service to started from Kharkhoda to Central Secretariat			Completed	खरखौदा से सुबह 06.30 बजे सैन्ट्रल सैक्टरीएट के लिए बस सेवा चला दी गई। अतः पूर्णत मांग लागू कर दी गई है।
6	4305	27.2.2011	Gurgaon Badshahpur Gurgaon	Starting of Intra City Bus service in Gurgaon			Completed	गुडगांव आगार में 10 सीएनजी बसें है जिसमें से लगभग 5 बसें व 7 साधारण बसे प्रतिदिन मुद्रिका सेवा गुडगावा बस स्टैण्ड इको चौक पैक्ट डी0एल0एफ0 फेज 5 ए0आई0टी हुडा ऑकिस सैक्टर-56 केन्द्रीय विहार वजीराबाद हुडा सीटी सैन्टर सैक्टर 29 मैट्रो गुडगावं मार्ग पर संचालन कर रहे है इसी प्रकार 11 बसें पालन विहार तिकोना पार्क पटौदी चौक सोहना अडडा न्यू कॉलोनी भीम नगर एम0डी0आई चौक सिगनेचर टावर लाईन राजीव चौक सुभाष चौक ओमेक्स प्लाजा बादशाहपुर कादरपुर सी0आर0पी0एफ0 कैम्प डून्डाहेडा शंकर चौक आई0एम0टी0 मानेसर मारूति कुन्ज सिकन्दरपुर मैट्रो एम0एल0ए0 होस्टल शंकर चौक डून्डाहेडा सैक्टर -21,22,23

							पालम विहार कोलहमविया एशिया अस्पताल शीतला माता रोड रेलवे रोड जय सिनेमा सैक्टर -4,7 ई0एस0आई अस्पताल सैक्टर -9 सामुदायिक केन्द्र सिकन्दरपुर मैट्रो व द्रोणाचार्य मैट्रो स्टेशन आदि मार्गों पर संचालन कर रही है। इसके अतिरिक्त 23 बसें प्रतिदिन इन्टरा सीटी लोकल मार्गों पर संचालन कर रहीं है। अतः पूर्णत मांग लागू कर दी गई है।
7	4507	1.4.2011	Hathin Hathin Palwal Hathin	Transport Department shall start bus service plying on Hathin route from the premises of Bus Stand Hathin Buses of Co-operative Societies shall also ply from bus stand Hathin.		Completed	हथीन बस अड्डे से बसे चालेये जाने की अनुपालना में विभाग द्वारा दो चालक व एक उप निरीक्षण की ड्यूटी बस अड्डा हथीन पर लगाते हुये सख्त आदेश दिये गये है कि हथीन मार्ग पर चलने वाली सभी बसें व सहकारी परिवहन समिति की बसों सहित बस अड्डे के अन्दर से सवारियों को बैठाना / उतारना सुनिश्चित करेंगे तथा रात्रि ठहराव सभी बसों को बस अड्डे के अन्दर रात्रि ठहराव करवायेंगे इसके अतिरिक्त सरिचव प्रोदेशिक परिवहन प्राधिकरण फरीदाबाद से भी संपर्क करके परिवहन समिति के बस मालिकों को भी इस बारे

							निर्देश देने बारे कह दिया गया है मांग को पूर्णतयः लागू करने के निजि स्तर पर ध्यान देते हुए कार्यवाही की गई है तथा तथा दोनों चालकों को आदेश दिये गये है कि सभी गुजरने वाली बसों का रिकार्ड के लिए रजिस्टर लगाये तथा प्रतिमास इस रजिस्टर को यातायात प्रबन्धक फरीदाबाद से चैक भी करवायेगें । नवनियुक्त यातायात प्रबन्धको को भी आदेश दिये गये है कि सचिव प्रादेशिक परिवहन प्राधिकरण पलवल के साथ सहयोग कर हथीन बस स्टैंड पर सभी बसों का संचालन करना सुनिश्चित करवायेगें । अतः मुख्यमंत्री के आदेशों के अनुरूप मांग को पूर्णत मांग लागू कर दी गई है ।
8	4573	8.5.2011	Charkhi Dadri Dadri Bhiwani	Sub depot of Haryana Roadways, Charkhi Dadri be upgraded as Depot		Completed	<ul style="list-style-type: none"> The Administrative sanction from the Government for the upgradation of sub depot of Haryana Roadways, Charkhi Dadri to a Depot has been obtained vide letter no. 16/1/2010-3T (I) dated 17.5.2011 and a sanction for creation of 45 various additional posts for Dadri depot has also been obtained from Finance Department vide letter no.

								<p>16/1/2010-3T (i) dated 17.5.2011.</p> <ul style="list-style-type: none"> • Necessary steps to start operation from Charkhi Dadri depot w.e.f. 1.7.2011 regarding transfer of buses from neighbouring depot, posting of staff on the newly created post and transfer of routes/ store inventory etc. is being taken. • The additional charge of the post of GM of Charkhi Dadri depot has already been given to the GM Haryana Roadways Bhiwani Depot.
9	4279	20.2.2011	Gorar Kharkhoda Sonipat Kharkhoda	Bus service to started from village Gorar to Sonipat via Bidhlan & Silana			Completed	<p>सोनीपत आगार से सायं 17.15 बजे और गौरड से सुबह 07.15 बजे बस सेवा चला ली गई। अतः पूर्णत मांग लागू कर दी गई है।</p>

In Progress

Sr. No.	Announcement Code	Date of Announcement	Place Constituency Block District	Announcement in Brief	Likely date of initiation	Likely date of completion	Latest Status Pending/ In progress/ Completed/ Not feasible	Remarks
1	3127	3.8.2008	Badhra Bhiwani	Construction of bus stand at Badhra	7.8.09	31.7.11	In progress	<ul style="list-style-type: none"> Sanction amounting to ₹ 99.36 Lacs issued vide no. 9549-52/CA-1/C dt. 28.7.09 for construction of bus stand on 2.5 acre land on Satnali-Badhra-Jui road. Work is in progress. 90% work completed. PWD (B&R) has been requested vide letter no. 460/CA-1/C dt. 2.6.2011 to send the detail estimate (based on actual/ approved rate) to avoid further re-revision, so that revised administrative approval can be arranged from Govt.
2	1526	3.11.2006	Sampla Distt. Rohtak	Construction of bus stand at Sampla Distt. Rohtak.	-	-	In Progress	<ul style="list-style-type: none"> Foundation stone laid by Hon'ble CM on dated 8.2.11. Govt. (Local Bodies) has accorded sanction to transfer the 38 Kanal land in Khasra No. 57/10/2, 11, 58/6, 14/1, 15, 16/1, 17/1 to Transport department @ ₹ 50 Lacs per acre + development charges @ ₹ 80 per Sqft. Funds to the tune of ₹ 255.90 Lacs has been deposited for transfer of 38 Kanal land of Local Bodies department to

								<p>Transport department for bus stand Sampla.</p> <ul style="list-style-type: none"> • Possession of the land yet to be given by Municipal Committee, Sampla. • Chief Architect, Haryana vide letter no. 688-A dt. 24.6.2011 has been requested to prepare the drawings of 7 Bays extendable modern Hi-tech bus stand and submit the same for approval.
3	1145	14.5.2006	Pataudi Distt. Gurgaon	Construction of at Bus Stand Farrukhnagar	-	-	In Progress	<ul style="list-style-type: none"> • The site measuring 24 K 16 M stands approved by Hon'ble CM. • Notification under section 4 of LA Act, 1894 has been issued by Govt. on 14.7.10 for the acquisition of land measuring 24 Kanal 16 marla. • Objections under section 5 of Land Acquisition Act, 1894 are under process.
4	1190	28.3.2006	Raipur Rani Distt. Panchkula	Construction of bus stand at Raipurani	13.7.09	31.12.11	In progress	<ul style="list-style-type: none"> • Earlier administrative approval to the tune of ₹ 52.47 lacs for construction of an 'A' type BQS was accorded by Govt. vide memo No. 5/19/01-5T-(II) dated 13/7/2009 and funds were released to PWD (B&R). • Keeping in view the request of residents of Raipurani, it was decided to construct a 3 bays bus stand at Raipurani having facilities for parking, shops, gents & ladies toilets etc. • Accordingly, Chief Architect Haryana submitted revised

								<p>drawings which were approved and sent to Chief Architect Haryana.</p> <ul style="list-style-type: none"> • Thereafter, PWD (B&R) has submitted the revised estimate amounting to ₹ 269.80 lacs based on the approved drawings and the estimate has been checked and corrected for ₹ 265.00 lacs • Administrative approval of ₹ 269.80 lacs accorded by Govt. vide memo No. 5/19/01-5T-(II) dated 24/6/2011 and endorsed to concerned vide no. 746-48/CA-1/C dated 29.6.2011.
5	1780	8.12.06	Loharu	<p>a) Construction of Bus Stand at Loharu.</p> <p>b) Shifting of workshop at some other place</p>	30.3.07	30.12.10	<p>a) Completed</p> <p>b) In Progress</p>	<p>a) Bus stand:</p> <ul style="list-style-type: none"> • Work completed. • Foundation stone of the bus stand laid by Hon'ble CM on dt. 26.3.2011. <p>b) Sub Depot Workshop:</p> <ul style="list-style-type: none"> • Land measuring 13 Kanal (opposite bus stand Loharu) stands approved by Hon'ble Chief Minister for construction of sub depot workshop Loharu, HR Bhiwani. • Out of total 13 Kanal land, 07 Kanal 01 Marla land is Government land which will be got transferred inter-departmentally to transport department as per Govt. policy and rest 5 Kanal 19 marla is private land.

								<ul style="list-style-type: none"> • Notification under section 4 of Land Acquisition Act, 1894 has been issued by Govt. on dated 28.9.10 for the acquisition of private land measuring 5 Kanal 19 marla. • Objection under Section 5 of Land Acquisition Act, 1894 awaited.
6	1174	4.6.2006	Narnaul Distt. Mohindergarh	Construction of Bus Stand at Nangal Chaudhary	-	-	In Progress	<ul style="list-style-type: none"> • Hon'ble Chief Minister approved the site measuring 1 Acre 2 Kanal 14 Marla at Mohanpur for construction of bus stand Nangal Choudhary. • Notification under section 4 of land acquisition act 1984 issued by Govt. vide no. 25/01/2007-5T (II) dt. 18.6.2010. • Notification under section 6 of land acquisition act 1984 issued by Govt. vide no. 25/01/2007-5T (II) dated 4.2.2011. • IN CWP No. 3927/2011, Hon'ble High Court has ordered to pass appropriate orders at Govt. level. • Another CWP No. 6753/2011 has been filed in Hon'ble High Court by local residents regarding location of proposed bus stand. The case is fixed for 5.7.2011.
7	2065	17.1.07	Punhana Nuh Block Mewat	Construction of bus stand at Badkali Chowk & Punhana	-	-	a) In Progress	<p>a) Badkali Chowk :</p> <ul style="list-style-type: none"> • Land measuring 7K-15M stands approved by Hon'ble CM on dt. 1/9/2008. • Notification under section 4 of Land Acquisition Act, 1894 has

							b) In Progress	<p>been issued by Govt. on dated 27.9.10 for the acquisition of said land.</p> <ul style="list-style-type: none"> • Objections under 5 of Land Acquisition Act, 1894 is awaited. <p>b) Punhana :</p> <ul style="list-style-type: none"> • Site measuring one acre comprising of Khasra No. 37/22 (4K-13M) and 43/2 Min (3K-7M) on south side of Punhana-Hodel Road stands approved by Hon'ble CM for construction of bus stand Punahana. • Case is under process with Govt. for issuance of notification under section 4 of Land Acquisition Act, 1894 for the acquisition of said land. • GMHR Gurgaon is requested to visit the site and give his comments whether the site is feasible or not or any other proposal.
8	3232/ 2117	6.9.06 27.10.06/ 8.12.2006	Mohindergarh	Construction of Bus Stand at Satnali, Distt. Mohindergarh	-	-	In Progress	<ul style="list-style-type: none"> • Village Panchayat Satnali passed a resolution for transfer of 2 acre land on Dadri road, out of Mustil no 113 & 127 to Transport department for construction of bus stand. • Govt. (Dev. & Panchayat Deptt.) issued sanction for transfer of 10 Kanal Panchayat land of village Satnali to Transport department @ ₹ 22.00 Lacs per acre for construction of bus stand at Satnali.

								<ul style="list-style-type: none"> • Cost of land to the tune of ₹ 27.50 Lacs has been deposited vide DD No. 495759 dt. 12.4.2011 with Panchayat Deptt. • Land is not transferred in the name of Transport Department.
9	1737	25.10.06	Nissing Jundla Distt. Karnal	Construction of bus stand at Village Nissing, Karnal	25.2.08	31.8.11	In Progress	<ul style="list-style-type: none"> • Re-revised administrative approval accorded to the tune of ₹ 66.08 Lacs vide letter no. 5/10/07-5T(II) dt. 7.8.2009 against R/C/C estimate for ₹ 105.52 Lacs as received from EIC, PWD (B&R) and funds stands deposited. • Work is in progress. 70 % work completed. • PWD (B&R) has been requested vide letter no. 111/CA-1/C dt. 10.3.2011 that if further funds are required, the re-re-revised estimate along with detail estimate (based on actual rate) may be submitted, so that re-re-revised administrative approval can be arranged from Govt
10	1520	7.7.2006	Bahttu Kalan Adampur Block Hissar	Construction of Bus Stand at Agroha	25.3.10	31.12.11	In progress	<ul style="list-style-type: none"> • Sanction amounting to ₹ 63.58 Lacs stands issued by Govt. on dt. 25.3.10 for 02 nos. big BQS of MS folded structure with pacca platform along with front lay-bye on both sides of NH No. 10, one near Medical College and other near Agroha Dham. • Funds to the tune of ₹ 63.58 lacs has been deposited with PWD (B&R) on dated 19.4.2010

								for construction of above BQS.
11	4528	22.04.2011	Bhiwani Bhiwani	Opening of Drivers Training School at village Kaluwas District Bhiwani			In Progress	<ul style="list-style-type: none"> • PWD (B&R) intimated that the work will be completed by 31.12.2011. • A proposal was sent to Govt. of India, Ministry of Road Transport & Highways for sanction of the project of Institute of Driver Training & Research at village Kaluwas. The project has since been sanctioned by Govt. of India. Central Govt. will provide the financial assistance of ₹ 14.45 crore for this project. First installment of ₹ 1.49 crore has been sanctioned by Govt. of India. The matter with regard to finalization of a private party is under consideration of the Department. Implementation of the project would start soon thereafter. 10 acres land has been given by Gram Panchayat for the project.

Not Feasible

Sr. No.	Announcement Code	Date of Announcement	Place Constituency Block District	Announcement in Brief	Likely date of initiation	Likely date of completion	Latest Status Pending/ In progress/ Completed/ Not feasible	Remarks
1	4085	10.12.2010	Nalwa Hissar	Construction of Bus Stand in village Nalwa	-	-	In Progress	<ul style="list-style-type: none"> • Administrative sanction for construction of 02 nos. BQS on both side of road at village Nalwa @ ₹ 84,900/- each under budget Head 5055- Capital Outlay for execution of work departmentally was issued vide letter no. 10635/CA-1/C dt. 12.3.10 and the construction work of sanctioned BQS was completed on 31.5.2010. • Hon'ble CM approved that construction of 02 nos. BQS on both side of road at village Nalwa is most suitable solution and treating the announcement as not feasible. • Sh. Sampat Singh, MLA Nalwa vide letter dt. 2.2.2011 to Hon'ble CM requested construction of 3 Bays bus stand at Nalwa (Hissar). • GMHR Hissar forwarded the resolution of Gram Panchayat, Nalwa for providing land for a Mini (3-Bay) bus stand at Nalwa. • Hon'ble CM has approved the construction of 3 Bays bus stand at Nalwa. The land will be taken from Khasra No. 378/2

								<p>located on the East edge of the Hisar-Tosham road next to water works. The total area of Khasra No. 378/2 is 284 Kanals and out of which 8 Kanals shall be taken for the bus stand on the edge of the road and payment shall be made as per the policy of Development & Panchayat Department.</p> <ul style="list-style-type: none"> • Accordingly, DC Hissar has been requested vide letter no. 463/CA-1/C dt. 3.6.2011 to send the complete proposal to Director, Development & Panchayat, Haryana, Chandigarh for transfer of 8 Kanal Panchayat land on the East edge of the Hisar-Tosham road next to water works out of Khasra No. 378/2 of village Nalwa to Transport Department on the Market Rates of the land and annuity as per Govt. Rehabilitation Policy for construction of 3 Bays bus stand at Nalwa, so that further action regarding construction of new bus stand at Nalwa may be started. • Latest reminder issued to DC Hissar vide letter no. 756/CA-1/C dt. 29.6.2011
2	2059	17.1.2007	Punhana Mewat	Construction of Haryana Roadways sub depot at Ferozpur Zhirka			Not Feasible	Sub depot at Nuh is providing services needed for Ferozpur Jhirka and there is no requirement of setting up a sub depot at Ferozpur Zhirka. The approval of

								Hon'ble CM has been obtained on file dated 23.12.2008.
3	2311	2.9.07	Mullana	Construction of bus stand in village Mullana	-	-	Not Feasible	<ul style="list-style-type: none"> Hon'ble CM on the file on dt. 11.11.2010 approved for treating the announcement of construction of bus stand in village Mullana, Distt. Ambala due to proposed four lanning of Ambala-Jagadhri road. Now, Note of Sh. Phool Chand Mullana, Dy. President High Level Committee, 20 Point Programme regarding construction of 5 Bays bus stand at Mullana, Distt. Ambala has been received on dated 6.6.2011. Deputy Commissioner, Ambala vide letter no. 719/CA-1/C dated 27.6.2011 has been requested to constitute a District Level Committee for the Selection of Site measuring about 2 acres land for the construction of bus stand at Mullana.
4	497	12.7.2005	Sanghi Rohtak	Construction of Bus Queue Shelter in Sanghi			Not Feasible	Sanction was issued on dt. 27.7.06 to GMHR Rohtak. Work could not be started due to non availability of providing suitable land by Gram Panchayat. GMHR Rohtak proposed the alternate site at Jassia Sanghi Mor. GM was asked to proceed with the work in CO's meeting held on 30.7.2007. DPSCM has ordered on 3.7.2009 that this announcement may be treated as Not feasible.

5	2024	17.2.2007	Kaithal	One time settlement arrears of bid money concession of 10% upto three months payment and 5% concession from three months to six months.			Not feasible	Since the scheme was quested by the Hon'ble Punjab & Haryana High Court on dated 2.12.2008 and ordered for recovery of bid money in two installments within six months. Hence at this stage it is not possible to implement the CM announcement.
6	1532	3.11.2006	Kultana Rohtak	Construction of Bus Queue Shelter in Kultana	-	-	Not Feasible	Sanction has already been accorded on dt. 18.7.2006 to GMHR Rohtak. Work could not be started due to non availability of providing suitable land by Gram Panchayat as reported by GMHR Rohtak on 7.6.07. DPSCM has stated that this announcement is not feasible due to non availability of land.